




Stain and sealer installed on millwork in courtroom.



Decorative railing is near completion.



Learning stair lighting is installed.



Laying asphalt next Tuesday on South Parking lot.

### This Week:

- Bartlett Cocke Punch List in progress.
- Continue final paint @ North side.
- Completed installing irrigation heads all throughout the building.
- Curbs are being poured @ South parking lot.
- Installing door windows and light @ interior doors.
- Interior guardrails are still in progress.
- Continue installing granite countertops.
- Varnishing West 1<sup>st</sup> floor

### 2 Week Look-Ahead:

- Final paint will be completed.
- Run irrigation lines and install trees @ South parking lot.
- Begin installing seed, sod, and shrubs.
- Interior and exterior guardrails and handrails will continue to be installed.
- Asphalt will be laid @ South parking lot.
- Bartlett Cocke punch list should be complete.
- Continue varnishing 2<sup>nd</sup> floor.