Capital Improvement Program Citizen Bond Oversight Committee Update

August 9, 2021





CBOC Agenda

Welcome and Introductions

□ Review and Approve 03/29/2021 Meeting Minutes

CIP Construction Program and Construction Manager's SMWVBE Subcontracting Plans

- > Overview, Mr. Lacy Hampton, Interim Assoc. Vice Chancellor of G.O. Bond CIP
- SPC Dr. Adena Loston, President
- SAC Dr. Robert Vela, President
- ➢ NVC − Dr. Ric Baser, President
- PAC Dr. Robert Garza, President
- > NLC Dr. Veronica Garcia, President and Mrs. Sherrika Arch, Straight Line Management (CMAR)
- **ETC** Mr. Xavier Urrutia, Interim Vice Chancellor of Economic Workforce and Development

□ CIP Technology Bond Overview

> Dr. Tom Cleary, Vice Chancellor of Planning Performance and Information Systems

□ Schedule Next Meeting and Closing Comments





CIP Construction Program





2017 CIP Bond Construction Projects by the Numbers

PROJECT STATUS	SPC	SAC	NVC	PAC	NLC	ETCs	Total
Projects Completed	3	2	3				8
Projects In Construction	2	3	1	2	1	2	11
Projects with Board GMP Approval							-
Projects with Upcoming GMP Approval			1	1			2
Projects in Various Design Phases		2				1	3
TOTAL							24

> Note Projects In Construction: Of the 11 projects 8 new projects within a year and during COVID-19







St. Philip's College

Dr. Adena Loston, President





List of Projects

Completed (3)

- 1. Redundant Dispatch Center
- 2. Tourism, Hospitality, and Culinary Arts (THCA) Final Completion 10/7/20
- 3. Clarence Windzell Norris Building Final Completion 12/2/20

In Construction (2)

- 1. Welding and Auto Body Facility
- 2. Bowden Building





St. Philip's College – Tourism, Hospitality, and Culinary Arts (THCA)

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
SPC	\$82M	\$10.99M	\$8.04M	\$82M	\$101M





SPC SWC Welding and Auto Body Collision Center

Project Statistics:

- Architect: WestEast Design Group
- **CMAR**: Guido Construction Company, Inc.
- **GMP**: \$19,861,680
- · GMP Approved: 03.17.2020
- Building Square Footage: 62,093 sf (1.5 stories)
- Classrooms and Labs: 1 Large Multipurpose 3 Computer; 6 General; Labs: 2 Large Instructional Labs (Welding & Auto Body); 120 Welding Stations; 32 Auto Body Welding Stations; 2 Paint Booths; 1 Double Bay Prep
- · Construction Start: September 2020
- Target Completion: June 2022
- Academic Term Opening: Fall 2022
- CMAR SMWVBE % Committed: 25%
- Construction % Complete: 50%







G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$23.12M	\$1.87M (Inst. Budget)	\$0.36M	\$25.35M	\$11.44M	\$13.91M





SPC SWC Welding and Auto Body Collision Center



ALAMO COLLEGES DISTRICT St. Philip's College







SPC SWC Welding and Auto Body Collision Center



ALAMO COLLEGES DISTRICT St. Philip's College











Project Statistics:

- · Architect: Page
- **CMAR**: Skanska USA Building, Inc.
- **GMP, as Amended:** \$12,422,223 (\$10,806,501)
- · GMP Approved: 05.19.20, Amended on 08.10.21
- Building Square Footage: 24,870 sf (2 stories)
- · Classrooms and Labs: General and Computer
- Labs: 3 Tradition 2 Collaborative Networking Labs;
 Accounting and Technology Labs; *Cyber Range
- Special Purpose Areas: Artemisia Bowden Bust And Portrait, VITA (Volunteer Income Tax Assistance) Center, National Center of Academic Excellence in Cyber Security
- Construction Start: June 2020
- Target Completion: May 2022
- Academic Term Opening: Fall 2022
- CMAR SMWVBE % Committed: 25%
- Construction % Complete: 50%










G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$14M	\$2.64M (Inst. Budget)	\$-	\$16.64M	\$8.36M	\$8.27M





ALAMO COLLEGES DISTRICT St. Philip's College





























St. Philip's College



ALAMO COLLEGES DISTRICT St. Philip's College

Total Campus CIP Funding: \$99,041,441

Remaining Funding Spending Opportunities : \$41,111,540



Hispanic American Business Enterprise
 Woman Owned Business Enterprise
 Small Business Enterprise
 Asian American Business Enterprise
 African American Business Enterprise







San Antonio College

Dr. Robert Vela, President





List of Projects

Completed (2)

1. Physical Plant

2. Parking Garage/San Pedro Scope

In Construction (3)

- 1. Fletcher Administration Center Renov.
- 2. Early Childcare Center/Santikos Micronauts
- 3. New Science Building (7 additional labs)

In Design (2)

- 1. First Responders Academy
- 2. Chance Renovation



ALAMO COLLEGES DISTRICT San Antonio College



San Antonio College – Early Childcare Center and Micronauts

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
SAC	\$83M	\$11.10M	\$3.62M	\$83M	\$97.72M





Project Statistics:

- Architect: O'Connell Robertson
- **CMAR**: J.T. Vaughn Construction, LLC
- **GMP, as Amended:** \$17,202,118 (\$18,552,118)
- **GMP Approved**: 01.21.20, **Amended on** 12.08.20
- Building Square Footage: 60,039 sf
- Classrooms and Labs: Tino & Millie Duran Welcome Center; Multipurpose Room; Outreach Recruitment; Testing & Advising; Admissions & Records; Technology Center; Student Lounge, Technology Center & Café; Business Office & Financial Aid. Labs: Testing Labs
- Construction Start: May 2020
- Target Completion: October 2021
- Academic Term Opening: Spring 2022
- CMAR SMWVBE % Committed: 24%
- Construction % Complete: 80%



ALAMO COLLEGES DISTRICT San Antonio College




G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$9.43M	\$-	\$11.10M	\$20.53M	\$14.92M	\$5.61M







ALAMO COLLEGES DISTRICT San Antonio College











- Admissions & Records
- Assessment & Advising Center
- Testing Center
- Outreach Recruitment
- Multipurpose Event Room









ALAMO COLLEGES DISTRICT San Antonio College



- Student Technology Center
- Student Orientation Center
- Business Office
- Financial Aid
- Tino & Millie Duran Welcome Center
- Student Lounge
- Student Café





SAC Early Childcare Center and Micronauts

Project Statistics:

- · Architect: O'Connell Robertson
- **CMAR**: J.T. Vaughn Construction, LLC
- **GMP, as Amended:** \$15,635,715 (\$14,371,523)
- **GMP Approved**: 12.1.20, **Amended on** 08.10.21
- Building Square Footage: 21,000 sf
- Classrooms and Labs: Daycare facility, food prep, warming kitchen, changing stations, reading and multipurpose classrooms; outdoor learning play areas, administrative areas, mothers' room, parent drop-off/loop, secure entry vestibule
- Construction Start: January 2021
- Est. Target Completion: April 2022
- Est. Academic Term Opening: Summer 2022
- CMAR SMWVBE % Committed: 24%
- Construction % Complete: 28%







22	G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/2021	ESTIMATE TO COMPLETE
	\$15.44M	\$2.4M	\$-	\$17.86M	\$4.58M	\$13.28M



SAC Early Childcare Center and Micronauts



ALAMO COLLEGES DISTRICT San Antonio College







SAC New Science Building

Project Statistics:

- · Architect: O'Connell Robertson
- CMAR: J.T. Vaughn Construction, LLC
- **GMP**: \$13,483,843
- · GMP Approved: 04.20.21
- Building Square Footage: 19,6050 sf
- Classrooms and Labs: 7 flexible labs; Microbiology, Anatomy, Physiology, and General Biology; Student Multipurpose areas, Flex area (smaller student groups), outdoor learning courtyard
- Construction Start: June 2021
- Est. Target Completion: July 2022
- Est. Academic Term Opening: Fall 2022
- CMAR SMWVBE % Committed: 24%
- Construction % Complete: 1%





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$15.61M	\$-	\$-	\$15.61M	\$.89M	\$14.72M





SAC New Science Building











SAC FRA- First Responders Academy

Project Statistics:

- Architect: O'Connell Robertson
- · CMAR: Gilbane
- · GMP:
- GMP Approved:
- Building Square Footage: 39,200 sf
- Classrooms and Training: Classrooms, specialty training spaces, including storage and locker rooms. Outdoor covered event and training space, driving course, parking for students and staff
- Est. Target Construction Start: November 2021
- Est. Target Completion: March 2023
- Est. Academic Term Opening: Fall 2023
- CMAR SMWVBE % Committed: 24%
- Construction % Complete:

C O L L E G E S D I S T R I C T

ALAMO



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$20M	\$-	\$-	\$20M	\$1.21M	\$18.79M





In Design

SAC FRA- First Responders Academy



ALAMO COLLEGES DISTRICT San Antonio College



Site Plan

SAC FRA- First Responders Academy



Front Entry



ALAMO COLLEGES DISTRICT San Antonio College

SAC Chance Renovation

Project Statistics:

- · Architect: O'Connell Robertson
- CMAR: J.T. Vaughn Construction, LLC
- · GMP:
- GMP Approved:
- Building Square Footage: 4,000 sf
- Interior and Site Improvements: Interior upgrades, classrooms, offices, and administrative areas. Site improvements to foundation, crawlspace
- Est. Target Construction Start: December 2021
- Est. Target Completion: August 2022
- Est. Academic Term Opening: Fall 2022
- CMAR SMWVBE % Committed: 24%
- Construction % Complete:



ALAMO COLLEGES DISTRICT San Antonio College

In Design



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$0.51M	\$.18M	\$-	\$0.69M	\$.18M	\$.051M






San Antonio College

Total Campus CIP Funding: \$96,362,258
 Remaining Funding Spending Opportunities : \$71,122,943

ALAMO COLLEGES DISTRICT San Antonio College





Northwest Vista College

Dr. Ric Baser, President





List of Projects

Complete (3)

1. Physical Plant

2. Texas Ash Parking Garage

3. Desert Willow Welcome Center

In Construction (1)

1. STEM Center of Excellence

In Design (1)

1. Cypress Cultural Center of Excellence Renovation



ALAMO COLLEGES DISTRICT Northwest Vista College



Northwest Vista College – STEM Center of Excellence

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
NVC	\$69.0M	\$10.0M	\$	\$69.0M	\$79.0M





NVC STEM Center of Excellence

Project Statistics:

- Architect: Overland Partners
- **CMAR**: SpawGlass Contractors, Inc.
- **GMP**: \$24,519,433
- **GMP Approved:** 03.17.2020
- Building Square Footage: 53,044 sf (3 Stories)
- · Classrooms: 17 Classrooms
- Labs: 7 Labs Physics, Genetics, Chemistry;
 Tutoring 1 Room
- Construction Start: June 2020
- Target Completion: September 2021
- Academic Term Opening: Spring 2022
- CMAR SMWVBE % Committed: 25%
- Construction % Complete: 65%





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$33.90M	\$-	\$-	\$33.90M	\$15.79M	\$18.11M





NVC STEM Center of Excellence










NVC STEM Center of Excellence









NVC Cypress Cultural Center of Excellence Renovation

Project Statistics:

- · Architect: Overland Partners
- · CMAR: SpawGlass Contractors, Inc.
- · GMP:
- GMP Approved:
- Building Square Footage: 64,967
- Est. Target Completion: Pending GMP
- Classrooms and Labs: Classrooms,
 Cultural Center. Labs: Archeology and
 Geography and Arts
- Est. Target Construction September 2021
- Est. Target Completion:
- Est. Academic Term Opening:
- CMAR WMBVBE % Committed: 25%
- Construction Complete: Pending GMP



In Design




G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$4.67M	\$-	\$8.18M	\$12.85M	\$1.07M	\$11.78M





NVC Cypress Cultural Center of Excellence Renovation



In Design







Northwest Vista College ➤ Total Campus CIP Funding: \$79,000,000

DISTRICT

 $\overline{}$

ALAMO COLLEGES DISTRICT Northwest Vista College

the Dream COLLEG

Remaining Funding Spending Opportunities : \$36,391,479 **Current All-In** # **Current Total Current All-In** SMWVBE % All-In Local **SMWVBE** Project Participation Expenditures Expenditures 29% 70% \$42,608,520 \$12,267,119 NVC All-In SMWVBE Breakdown \$431,121.34, 4% **\$1,398,662.82, 11%** \$5,664,324.92,46% \$4,773,010.72, 39% Woman Owned Business Enterprise Hispanic American Business Enterprise Small Business Enterprise African American Business Enterprise ALAMO COLLEGES Achieving LEADE



Palo Alto College

Dr. Robert Garza, President





List of Projects



ALAMO COLLEGES DISTRICT Palo Alto College

In Construction (2)

1. Multipurpose (Rio Grande) Building (NTP Nov. 2020)

2. Physical Plant Improvements Renov. (NTP Feb. 2021)

In Design (1)

1. Natatorium & Gym Renov.

* Additional discovery of existing site



Palo Alto College – Multipurpose Building

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
PAC	\$71.30M	\$9.80M	\$1.97M	\$71.30M	\$83.07M






PAC Campus Site Plan



ALAMO COLLEGES DISTRICT Palo Alto College







PAC Multipurpose (Rio Grande) Building

Project Statistics:

- · Architect: RVK Architects
- · **CMAR**: Bartlett Cocke General Contractors
- **GMP**: \$43,361,480
- **GMP Approved**: 10.13.2020
- Building Square Footage: 126,432 sf (approx.)
- Classrooms and Labs: Advance Manufacturing Center, Labs; Public Service Center; Student Engagement & Welcome Center; Healthcare Technology Center of Excellence; Dental Clinic for Community Use; Cyber Security Lab; Science Labs; Simulated Courtroom. Labs: Geology, Physics Biochemistry, Chemistry
- Est. Target Construction Start: October 2020
- Est. Target Completion: October 2022
- Est. Academic Term Opening: Spring 2023
- CMAR SMWVBE % Committed: 40%
- Construction % Complete: 17%



ALAMO COLLEGES DISTRICT Palo Alto College





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES T7ROUGH 07/31/21	ESTIMATE TO COMPLETE
\$56.98M	\$1.97M	\$-	\$58.95M	\$9.97M	\$48.98M





PAC Multipurpose (Rio Grande) Building



ALAMO COLLEGES DISTRICT Palo Alto College







PAC Physical Plant Renov.

Project Statistics:

- · Architect: RVK Architects
- · **CMAR**: Bartlett Cocke General Contractors
- **GMP**: \$3,834,136
- · GMP Approved: 1.19.2021
- **Building Square Footage**: Existing 2,118 sf. Expansion to existing 2,905 sf. (Total 5,023 sf.)
- Building Components: Support Mechanical Campus Requirements; 1 New Chiller with Room for Future Additions
- Est. Target Construction Start: February 2021
- Est. Target Completion: October 2022
- CMAR SMWVBE % Committed: 40%
- Construction % Complete: 1%



ALAMO COLLEGES DISTRICT Palo Alto College



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH1 07/31/21	ESTIMATE TO COMPLETE
\$4.29M	\$-	\$-	\$4.29M	\$.30M	\$3.99M





PAC Physical Plant Renov.



ALAMO COLLEGES DISTRICT Palo Alto College







PAC Natatorium & Gym Renov.

Project Statistics:

- Architect: RVK Architects/Lopez Salas Architects
- · **CMAR**: Bartlett Cocke General Contractors
- · **GMP**: \$
- · GMP Approved:
- Building Square Footage: 90,334 sf (approx.)
- Building Upgrades: New Exterior Finishes; Roof Profile and Panels; LED Lighting; Fire Sprinkler System; Interior Finishes; Tile Pool Surface Area.
 Upgrade Dressing Rooms, Showers and Restrooms Refurbish Diving Platforms
- Est. Target Construction Start: *December 2021
- Est. Target Completion:
- Est. Academic Term Opening:
- CMAR SMWVBE % Committed: 40%
- Construction % Complete: Pending GMP



ALAMO COLLEGES DISTRICT Palo Alto College

In Design





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$4.72M	\$5.3M _{CoSA}	\$9.80M	\$19.82M	\$1.21M	\$18.61M






Palo Alto College



ALAMO COLLEGES DISTRICT Palo Alto College

Total Campus CIP Funding: \$83,067,000

Remaining Funding Spending Opportunities : \$73,906,574





Northeast Lakeview College

Dr. Veronica Garcia, President and Mrs. Sherrika Arch, President and Owner of Straight Line Management





List of Projects



In Construction (1)

1. STEM Science and Technology Building Center of Excellence

Physical Plant (combined/not required)



Northeast Lakeview College – STEM Building

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
NLC	\$42.0M	\$8.10M*	\$-	\$42.0M	\$50.10M

*This is the maximum MTN available. MTN use on new buildings is restricted to furniture, fixture and equipment.





Project Statistics:

- Architect: Ford Powell Carson
- **CMAR**: Turner Construction Co.
- · GMP, as Amended: \$37,636,209 (\$36,162,898)
- · GMP Approved: 09.15.20, Amended on 07.27.21
- Building Square Footage: 86,390 sf (3 stories)
- Classrooms and Labs: 10 General, 4 Computer, Engineering, 1 Multifunction Room and Outdoor Learning Area. Labs: Geology, Physics, Biochemistry, Chemistry, Technical,
- Construction Start: September 2020
- Target Completion: August 2022
- Academic Term Opening: Fall 2022
- CMAR SMWVBE % Committed: 30%
- Construction % Complete: 47%





*This is the maximum MTN available. MTN use on new buildings is restricted to furniture, fixture and equipment.

🧟 🥸 🧕 🗟 🏠









ALAMO COLLEGES DISTRICT Northeast Lakeview College









ALAMO COLLEGES DISTRICT Northeast Lakeview College









ALAMO COLLEGES DISTRICT Northeast Lakeview College








Northeast Lakeview College

- ➢ STEM Bldg. Total Campus CIP Funding: \$46,000,000*
- Remaining Funding Spending Opportunities : \$35,447,008
- Total Project Cost: \$36,162,898



ALAMO COLLEGES DISTRICT Northeast Lakeview College



Woman Owned Business Enterprise Hispanic American Business Enterprise African American Business Enterprise Small Business Enterprise Asian American Business Enterprise







Education and Training Center

Xavier Urrutia, Interim VCEWD





List of Projects

In Construction (1)

1. Southside Education and Training Center (NTP Feb. 2021)

2. Westside Education and Training Center * (Orig. Feb 2020) / April 2021)

In Design (1)

1. I-10 Northwest Education and Training Center (Est. Fall 2021)





Westside Education and Training Center

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
Education Training Centers	\$69.0M	\$-	\$1.3M	\$-	\$70.3M





Westside Education and Training Center (WETC)

Project Statistics:

- · Architect: HKS
- · CMAR: Joeris General Contractors
- · Updated GMP: \$19,233,781 (Revised)
- GMP Approved: 02.18.2020; Amended on:
 04.20.21 (\$733,781 Increase)
- Building Square Footage: 46,907 sf
- Classrooms and Labs: Veterans Outreach, Student Collaboration Areas, Digital Library, Testing Center. Labs: Nanotech Lab, Water Resource Lab, Chemistry Lab Biology Lab (Shell)
- Construction Start: April 2021
- Target Completion: June 2022
- Est. Academic Term Opening: Fall 2022
- CMAR SMWVBE % Committed: 35%
- Construction % Complete: 8%





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$23.0M	\$1.30M	\$ -	\$24.30M	\$2.21M	\$22.09M





Westside Education and Training Center (WETC) In Construction









Southside Education and Training Center (SETC)



Project Statistics:

- Architect: Lake Flato
- **CMAR**: Thomas S. Byrne dba Byrne Const. Serv.
- **GMP**: \$15,706,111
- GMP Approved: 01.19.2021
- **Building Square Footage:** 48,915 sf (two story)
- **Classrooms and Labs**: Digital Library, Training Rooms, Robotics, Multipurpose Room, AMT, Allied Health, Nursing Spaces, Faculty Office, Conference Room. Labs: Computer Labs, Classrooms, Skills/SIM Lab
- **Construction Start:** February 2021
- Target Completion: September 2022
- Academic Term Opening: Spring 2023
- CMAR SMWVBE % Committed: 30%
- Construction % Complete: 6%



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$23.0M	-	-	\$23.0M	\$2.34M	\$20.66M





Southside Education and Training Center (SETC)







Northwest Education and Training Center (NWETC)

Project Statistics:

- Architect: Overland Partners
- **CMAR**: Sundt Construction, Inc.
- **GMP**: \$
- GMP Approved:
- Building Square Footage: 42,000 sf
- **Classrooms and Labs:** General Classrooms, Computer, Technical, Cyber-Tech, Tutorial Labs: Biology and Chemistry
- **Est. Target Construction Start:** Spring 2022 ٠
- Est. Target Completion: ٠
- Est. Academic Term Opening: ٠
- CMAR SMWVBE % Committed: 22% ٠
- Construction % Complete:

In Design



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$23.0M	-	-	\$23.0M	\$1.86M	\$21.14M






Education and Training Centers

Total Campus CIP Funding: \$70,300,000

Remaining Funding Spending Opportunities : \$









CIP Technology Investments



August 9, 2020

Dr. Thomas Cleary Vice Chancellor for Planning, Performance and Information Systems





Technology Domains

Investment Area	Approved Budget
Infrastructure and ACOL	\$11,600,000
Instructional Technology	\$1,500,000
Communication/Collaboration Tools	\$4,100,000
Reporting and Analytics	\$1,700,000
Mobile Technology and Security	\$6,100,000
	\$25,000,000







Investment Summary

Investment	Approved Budget	Investment as of Jan. 2021
Infrastructure and ACOL	\$11,600,000	\$7,613,772
Instructional Technology	\$1,500,000	\$788,960
Communication/Collaboration Tools	\$4,100,000	\$3,981,922
Reporting and Analytics	\$1,700,000	\$0
Mobile Technology and Security	\$6,100,000	\$3,984,415
	\$25,000,000	\$16,369,069







Thank you







Schedule Next Meeting

Closing Comments





Thank you





Appendix











Citizens Bond Oversight Committee Charge

To accomplish its purpose, the CBOC will:

- · Determine Committee organizational structure and processes
- · Meet at least twice per fiscal year
- · Issue at least 2 written reports to the ACD Board
- · Monitor the timing and progress of voter approved projects
- · Review the budget and budget status of the overall bond program and individual projects
- Ensure that general contractors seek Better/Builder/Workers Defense Program certification
- Monitor diversity utilization including HUB and/or MWBE
- \cdot Review scope changes in the bond program that may become necessary
- \cdot Provide input from the community on issues related to the program





Citizens Bond Oversight Committee

- Approved by the ACD Board of Trustees May 15, 2018
- · Serves in an advisory capacity to the ACD Board
- Provides community oversight of the 2017 Bond Program to monitor:
 - · Efficiency
 - · Equity
 - \cdot Timeliness
 - · Accountability







CIP Breakdown and Areas of Investment





CIP Funding Breakdown

COLLEGE	GENERAL OBLIGATION BONDS	
Northeast Lakeview College	\$42M	
Northwest Vista College	\$69M	
Palo Alto College	\$71M	
San Antonio College & First Responder's Academy	\$83M	Construction Projects
St. Philip's College & Southwest Campus	\$82M	1 10jects
Educational Training Centers	\$69M	
Safety and Security: Redundant Dispatch Center	\$3M	
Information Technology	\$25M	
Real Estate (N 281 & PAC)	\$11M	
TOTAL	\$450M	





CIP Funding


- \$450M General Obligation Bond Election Passed May 2017
 - No tax rate increase necessary
 - · Bonds were originally planned to be sold in 3 tranches
 - Fall 2017 Issued \$173M; and planned Fall 2019 (\$169M); Fall 2021 (\$108M)
 - Based on current cash flow projections expect to issue up to \$225M of bonds in Spring 2021 and remaining amount Jan. 2022
- Project Costs determined during 2016, experiencing annual cost inflation of 4.46%
- In May 2019 ACD Board approved issuance of \$50M in Maintenance Tax Notes (MTN) to help with renovation projects and projects' furniture, fixture and equipment, freeing up some capacity in the G.O. bonds. On May 2020, the Board approved the "Rebalancing" of the G.O. Bonds and MTN funding for each college campus

TOTAL CIP BOND FUNDING: \$500M (\$450M G.O. Bonds + \$50M MTN)





Areas of Investment







The 2017 CIP Team



Managers of Capital Assets

Owner's Representative

MOCA monitors the development, management and coordination of the 2017 CIP and collaboratively works with the PM team keeping the ACD and CIP goals at the forefront.

Patricia De Haro



Architecture, Engineering, Consulting, Operations, Maintenance **Project Management (Project Managers Representing Each Campus)** AECOM serves as the bond program manager, leading the management of the construction projects and delivery of the 2017 CIP.

- Drew Dodson, Sr. Project Manager
- Claudia Ortiz, Project Controls Manager
- ➢ Tony Alfaro, SAC
- Brian Fruge, NVC

- ➢ Joe Martinez, PAC
- Ana Fasone, NLC
- Laura Anthony, ACD SPC, SWC





COVID-19 Prevention Features & Strategies

Pre/Post COVID-19 Design Considerations

> Open Spaces

- ✓ Opportunity to purchase less furniture (seats) allowing ample space between students
 - \checkmark Or purchase furniture and store for later use
- ✓ Covered outdoor student seating areas
 - Space and covered areas along buildings
- ✓ Upgrades to restrooms
 - No Dyson hand dryers
 - Paper towel dispensers and trash dispenser by door reducing the amount of touching
- ✓ Making provisions for hand dryers (power supply) for later use; if desired

> HVAC Filtration (New & Existing Facilities)

- ✓ Capacity to increase outside air for at least 90% of the days each year or near peak conditions
- ✓ Designing using higher MER filters and replacing often

> Aerosol Dental Hygiene (PAC-Multipurpose Bldg.)

- ✓ Student Protection
- ✓ Implementing ventilation system immediately removing aerosols being dispersed during procedures; removing from the floor and ventilated out of the building

> Hygiene (SAC-Childcare)

- \checkmark Hand and foot wash areas
 - Hand wash areas inside and outside of the facility









St. Philip's College

Dispatch, THCA, Norris, Welding Auto Body, Bowden







St. Philip's College & Southwest Campus	
Tourism Hospitality Culinary Arts (THCA)	V
Clarence Windzell Norris Building	١
Welding & Autobody Collision Center	
Saint Artemisia Bowden Building	

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
SPC	\$82M	\$10.99M	\$8.04M	\$82M	\$101M





SPC Updated Budget Targets With MTN Impact

St. Philip's College Bond Budget Overview

				Funding S			Timeline	
	2017 Orig.	Current View			Revised G.O.			Target Completion
Project	G.O. Bond	of Costs	Alloc. MTN	Other Funding	Bond	Total Funding	Status	Date
Tourism Hospitality Culinary Arts	30,000,000	34,130,601	2,181,723	1,948,878	30,000,000	34,130,601	Complete	9/30/2020
Clarence Windzell Norris Building (Renovation)	22,000,000	24,884,225	8,449,287	1,552,562	14,882,376	24,884,225	Complete	12/9/2020
Welding & Autobody Collision Center	20,000,000	25,350,988	358,990	1,874,374	23,117,624	25,350,988	Construction	6/3/2022
Saint Artemisia Bowden Building	10,000,000	16,638,120		2,638,120	14,000,000	16,638,120	Construction	5/15/2022
Sub-total G.O. Bonds	82,000,000							
MTN	10,990,000							
Other: SPC Institutional Funding Other: Facilities Prev. Mtn	4,182,843 1,492,737							
Other: CRRSAA Funding	1,903,354							
Other: Private Donor Funding	400,000							
Other: Grant	35,000				_			
TOTAL	101,003,934	101,003,934	10,990,000	8,013,934	82,000,000	101,003,934		

Redundant Dispatch Center St. Philip's College Complete



Туре	G.O. Bond Funds	Status
New	\$3 M	Completed

A L A M O C O L L E G E S

DISTRICT







Project Statistics:

- · Architect: Page
- · CMAR: Skanska USA Building, Inc.
- **GMP**: \$28,200,000
- · GMP Approved: 12.11.18
- Building Square Footage: 62,128 sf (4 stories)
- Classrooms: 7 Classrooms. Labs: 5 Teaching Kitchen Labs, 2 Full Commercial Projection Kitchen Labs
- Special Purpose Areas: 100 Seat Tiered Lecture Hall, Hospitality Area (Mock Hotel Space), 2 Public Restaurants
- Construction Start: February 2019
- Target Completion: October 2020
- Academic Term Opening: Spring 2021
- CMAR SMWVBE % Committed: 25%
- Construction % Complete: 100%



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$30M	\$1.95M (Inst. Budget)	\$2.18M	\$34.13M	\$33.74M	\$0.39M


































































Project Statistics:

- · Architect: Pfluger
- CMAR: Skanska USA Building, Inc.
- GMP, as Amended: \$19,286,081
- GMP Approved: 12.11.18, Amended on 10.22.19
- Building Square Footage: 64,080 sf + 6,911 sf = 70,991 sf (4 stories)
- Classrooms: 7 General , 10 Computer, 1 Open Lab
- Labs: Tutoring & Technology Center, Rose Thomas Writing Center Special Purpose Areas: Information Technology Dept, Communications & Learning Dept, 6 Student Lounge/Study areas
- Construction Start: July 2019
- Target Completion: December 2020
- Academic Term Opening: Fall 2021
- CMAR SMWVBE % Committed: 25%
- Construction % Complete: 90%






G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES			THROUGH		ESTIMATE TO COMPLETE	
\$14.88M	\$1.55M	\$8.45M	\$24.88M	\$24.16M	\$.73M			





























































SPC SWC - Welding and Auto Body In Construction **Collision Center**

Located at Quintana Road and Harmon Ave next to existing Building 8.

The new building will replace the existing older facility on the campus increasing square footage from 33,254sf to 62,093sf









SPC SWC - Welding and Auto Body Collision Center


Level 1

2 Large Instructional Laboratories

- Welding Lab features
 - 120 Welding stations
- Autobody Collision features
 - 32 Welding stations
 - 2 paint Booths
 - 1 Double Bay Prep Booth

Remaining Floor Area

- Administrative spaces
- Faculty Offices
- Support Spaces



ALAMO COLLEGES DISTRICT

St. Philip's College

SPC SWC - Welding and Auto Body **Collision Center**





ALAMO COLLEGES DISTRICT St. Philip's College

In Construction

Level 2


- 3 Computer Classrooms (seating 32)
- 6 General Classrooms (seating 32)
- Large Multipurpose Room (seating up to 100)
- 2 Informal Study Areas






ALAMO COLLEGES DISTRICT St. Philip's College

The replacement Bowden Building will be located at what will become the new main entry to the campus off of MLK Drive.





Campus Site Plan







In Construction








Main Lobby:

- Bright / Open Space
- Open Stair to Second Floor
- Open Glazing to VITA and Dean Reception Areas
- Museum-like Clean / Modern Aesthetic
- Artemisia Bowden Bust and Portrait / Heritage Tree
- High Tech Video Display Wall













ALAMO COLLEGES DISTRICT St. Philip's College

In Construction


First Floor

- Main Reception Lobby
- VITA Tax Assistance Center
- General Classroom
- Computer Classroom
- Faculty Office Suite



Department Legend












In Construction

Second Floor

- 3 Networking Computer Labs (Traditional Layout)
- 2 Networking Computer Labs (Collaborative Layout)
- Dedicated Server Rooms
- Accounting Lab
- Technology Integration Lab
- Informal Student Study Area



Department Legend



General Instructional





Quality Student Experience Benefits



- Heightened access to up-to-date modern equipment
- Expanded training for high demand, high growth business and industry occupations in the region
- Enhanced capabilities for enrollment
- Enhanced supportive services








San Antonio College

Parking Garage /San Pedro Street Improvements, Fletcher, Childcare/Micronauts, New Science Bldg., FRA









College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
SAC	\$83M	\$11.10M	\$3.62M	\$83M	\$97.72M





SAC Updated Budget Targets With MTN Impact

San Antonio College

Tuesday, August 10, 2021

				Fur	nding Sources		Requested adj	ustments 💦			Timeline			
Project	2017 Orig. G.O. Bond	May 19, 2020 G.O. Bond Rebalance	Alloc. MTN	Other Funding	Revised G.O. Bond	CURRENT PROJECTED FUNDING	08.10.2021 TPC Projections	Delta	Status	GMP Approval Date	NTP Date	Dur. Mths	Completion	ademic m Open
Physical Plant	4,500,000	2,643,429			2,521,979	2,521,979	2,521,979	0	UC	12/18/2018	4/23/2019	17	4/9/2021 Sprin	ng 2021
Garage (5 level) & Childcare Ctr Garage	20,000,000	20,305,342		408,297	16,893,124	17,301,421	17,301,421	0	UC	12/18/2018	7/1/2019	15	4/9/2021 Sprin	vg 2021
San Pedro Traffic/Access				-00,27	2,533,973	2,533,973	2,533,973 19,835,394	0	UC	12/ 10/2010	112015	15	-1572021 Spini	152021
Fletcher Administration Center Renov.	20,000,000	10,312,118	11,100,000		9,431,321	20,531,321	20,531,321	0	UC	1/21/2020	3/31/2020	16	10/7/2021 Sprin	ng 2022
Childcare Center (including sitework)		14,652,417		4 000 000	15,200,000	15,200,000	15,443,417	243,417	UC		12/15/2020	14	3/30/2022 Sumr	
Santikos Multipurpose CTR (w/in Childcare ctr) SAC Preventive Maintenance (2018) SAC INTERNAL LOAN (Board Approved May 2021)				1,000,000	-	1,000,000	1,000,000 396,960 1,020,775	0 396,960 1,020,775	UC	12/8/2020	12/15/2020	14	3/30/2022 Sumr	mer 2022
o, contration a contration a reprint a may 2027						16,200,000	17,861,152	1,661,152						
Chance Building Renov. (Finance & Labs)	14,000,000	1,489,747												
Revised: Renov. Finance area only Renovation of existing Labs with Institutional funds				177,044	757,926	757,926	514,509	(243,417) 0	Prog. Comp.	6/8/2021	1/20/2021	8	9/20/2021 Fall 2	2021
NEW Building: Science Labs (adds 7 labs)		13,596,947		177,044	15,613,870	15,613,870	15,613,870	0	GMP	4/20/2021	5/1/2021	16	9/8/2022 Sprin	ng 2023
	20,000,000	22 222 222			22 222 222	20.000.000	20,000,000	0	22					2022
First Responders Academy McAllister - Partial Renov.	20,000,000 4,500,000	20,000,000			20,000,000 Deferred	20,000,000	20,000,000	U	DD	10/19/2021	11/19/2021	22	3/1/2023 Sumr	mer 2023
Partial Renovations with Institutional funds				618,844	47,807	666,651	666,651	0	Comp.					
Sub-total G.O. Bonds	83,000,000	83,000,000												
MTN	11,100,000	11,100,000												
Santikos Gift	500,000	500,000												
SAC matching SAC Institutional Capital budgets SAC INTERNAL LOAN	500,000 795,888 -	500,000 795,888 -												
Facilities institutional budget (portion of soft costs) TOTAL	466,370 96,362,258	466,370 96,362,258	11,100,000	2,204,185	83,000,000	96,304,185	97,721,920	1,417,735						
Ľ		,,						DELTA						

SAC Parking Garage/Added Scope San Pedro Improvements


Project Statistics:

- Architect: O'Connell Robertson
- **CMAR**: J.T. Vaughn Construction, LLC
- GMP, as Amended: \$18,023,165
- **GMP Approved**: 12.11.18, **Amended on** 05.19.2020
- Parking Spaces: 732 (5 levels)*
- Net Add of Parking Spaces: 355*
- Added Scope: San Pedro Street Improvements
- Construction Start: July 2019
- Completion: February 2021
- Academic Term Opening: Summer 2021
- CMAR SMWVBE % Committed: 24%
- Construction Complete: 100%

* Removed 1 level, due to re-evaluation of campus parking requirements



ALAMO COLLEGES DISTRICT San Antonio College



G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE	
\$19.43M	\$0.41	-	\$19.84M	\$19.21M	\$0.63M	





SAC Parking Garage/Added Scope San Pedro Improvements



ALAMO COLLEGES DISTRICT San Antonio College








SAC Parking Garage/Added Scope San Pedro Improvements



ALAMO COLLEGES DISTRICT San Antonio College







SAC Parking Garage Added Scope San Pedro Improvements



ALAMO COLLEGES DISTRICT San Antonio College

Why San Pedro Street Improvements?

- Required added scope by City Of San Antonio.
- Determined by Traffic Impact Analysis.
- Required to obtain Certificate of Completion








SAC Parking Garage/Added Scope San Pedro Improvements



ALAMO COLLEGES DISTRICT San Antonio College





SAC Parking Garage Added Scope San Pedro Improvements



ALAMO COLLEGES DISTRICT San Antonio College

- Improvements from W Evergreen St. to 400ft past W Myrtle St.
- Removal and re-installation of concrete sidewalks
- Addition of concrete medians for traffic turn lanes at W Park and Scobee Loop Exit onto San Pedro
- Traffic signal revisions
 - > underground electrical at West Park due to deletion of W Park Street into campus.
 - Includes underground electrical at W Myrtle due to the addition of Scobee Loop exiting onto San Pedro Ave
- Coordination with CPS for Power requirements
- Storm drain utilities at exit from Scobee Loop onto San Pedro Ave
- Temporary traffic lane closures and re-routing to accommodate construction
- Pavement markings, signage, and ADA crossings





SAC Physical Plant

Project Statistics:


- · Architect: O'Connell Robertson
- **CMAR**: J.T. Vaughn Construction, LLC
- **GMP**: \$2,820,596
- **GMP Approved**: 12.11.18
- Academic Term Opening: Summer 2021
- Construction Start: July 2019
- Completion: January 2021
- Construction % Complete: 100%

Current scope covers no expansion to building/equipment, only utility connections from plant to new buildings. Estimated savings to occur on project reducing the GMP

G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH106 07/31/21	ESTIMATE TO COMPLETE	
\$2.52M	-	-	\$2.52M	\$2.51M	\$0.01M	











SAC Fletcher Admin. Center Renov.



In Construction



W. EVERGREEN



Building Site Plan





SAC Fletcher Admin. Center Renov.



ALAMO COLLEGES DISTRICT San Antonio College

In Construction



Southeast Aerial View

East Aerial View









SAC Early Childcare Center and Micronauts



ALAMO COLLEGES DISTRICT San Antonio College

In Construction









SAC Early Childcare Center and Micronauts

Early Childcare Center

- Daycare facility service children
 infants through Pre-K 2
- Parent drop-off loop, visitor/staff parking,
- Secure entry vestibule
- Mother's room
- Warming Kitchen
- Outdoor learning





ALAMO COLLEGES DISTRICT San Antonio College

In Construction

Micronauts Early Childcare Center

SAC Early Childcare Center and

- Outdoor nature-based playground
- Different zones to support various age levels
- Paved tricycle path
- Terraced landscaping, garden areas
- Outdoor handwash/foot wash area
- Direct access from each classroom to covered canopy playground
- Tall screen wall for privacy
- Access control gate



ALAMO COLLEGES DISTRICT San Antonio College

In Construction



Playground





SAC Early Childcare Center and Micronauts

Early Childcare Center

- Reading area
- Multipurpose classroom
- Food prep area with sink at all classrooms
- Changing stations at infant classrooms
- Restrooms with child height fixtures at toddler and Pre-K classrooms







ALAMO COLLEGES DISTRICT San Antonio College

SAC Early Childcare Center and Santikos Micronauts

Micronauts

- STEM learning environment for Pre-K through elementary school
- Simulated mission to the International Space Station experience
- Outdoor learning, dining areas
- Artificial turf law with shad canopies
- Seating throughout courtyard
- Art installation near the bus drop-off









ALAMO COLLEGES DISTRICT

San Antonio College


SAC Early Childcare Center and Santikos Micronauts

Micronauts

- Lobby: Student receive mission briefing
- Transporter Room: Students
 travel through space
- Space Station Room: Students interact with exhibits



















ALAMO COLLEGES DISTRICT San Antonio College



ALAMO COLLEGES DISTRICT San Antonio College

SAC New Science Building

ROOM LEGEND




Floor Plan

SAC New Science Building



ALAMO COLLEGES DISTRICT San Antonio College



Lewis Street





SAC New Science Building











SAC FRA- First Responders Academy



ALAMO COLLEGES DISTRICT San Antonio College



SAC FRA- First Responders Academy



ALAMO COLLEGES DISTRICT San Antonio College



Rear Canopy



Front Entry

SAC FRA- First Responders Academy



ALAMO COLLEGES DISTRICT San Antonio College








Northwest Vista College

Welcome Center, Parking Garage, STEM, Cypress







Northwest Vista College STEM Center of Excellence. Parking Garage and Welcome Center Cultural Programs Center of Excellence. Physical Plant Improvements

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
NVC	\$69.0M	\$10.0M	\$	\$69.0M	\$79.0M





NVC Updated Budget Targets With MTN Impact

Northwest Vista College

				Fundi	ing Sources		Gross S	q. Footage				Timeline		
Project	2017 Orig. G.O. Bond	Current View of Costs	Alloc. MTN	Other Funding	Revised G.O. Bond	Total Funding	Original 2017	Current	Status	GMP Approval Date	NTP Date	Duration Mths	Completion	Academic Term Open
PHYSICAL PLANT IMPROVEMENTS	3,000,000	2,798,788	-		2,798,788	2,798,788	1,249	1,249	Complete	12/11/2018	7/1/2019	14	9/21/2020	Fall 2020
PARKING GARAGE & WELCOME CENTER Parking Garage	26,000,000 9,000,000	9,756,145	-		- 9,756,145	9,756,145		451 Spaces	Complete	12/11/2018	4/1/2019	17	9/21/2020	Fall 2020
Welcome Center	17,000,000	19,692,057	1,818,853		17,873,204	19,692,057	40,594	53,157	Complete	12/11/2018		17	9/21/2020	Fall 2020
STEM CENTER OF EXCELLENCE	30,000,000	33,900,000			33,900,000	33,900,000	47,012	48,000	Construction	3/17/2020	6/9/2020	15	10/14/2021	Spring 2022
CYPRESS CULTURAL CENTER FOR EXCELLENCE	10,000,000	12,853,010	8,181,147		4,671,863	12,853,010	48,436	56,000		TBD	TBD	TBD	TBD	TBD
Sub-total G.O. Bonds	69,000,000	-			69,000,000									
MTN	10,000,000													
TOTAL	79,000,000	79,000,000	10,000,000	-	69,000,000	79,000,000								

Project Statistics:

- Architect: Alamo Architects
- · CMAR: SpawGlass Contractors, Inc.
- GMP, as Amended: \$13,855,466
- · GMP Approved: 12.11.18, Amended on 10.22.19
- Building Square Footage: 53,157 sf
- Student Resources: Vista Central Admissions & Records, Business Services, Financial Aid, Wellness, Advising & Testing
- Construction Start: March 2019
- Completion: September 2020
- Academic Term Opening: Fall 2020
- CMAR SMWVBE % Committed: 25%
- Construction Complete: 100%





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE	
\$17.87M	\$-	\$1.82M	\$19.69M	\$17.42M	\$2.27M	



























































NVC Texas Ash Parking Garage

Project Statistics:

- · Architect: Alamo Architects
- **CMAR**: SpawGlass Contractors, Inc.
- **GMP, as Amended:** \$8,360,243
- GMP Approved: 12.11.18, Amended on 10.22.19
- Parking Spaces: 451 (4 Levels)
- Net Add of Parking Spaces: 451
- Construction Start: April 2019
- Completion: September 2020
- Academic Term Opening: Fall 2020
- CMAR SMWVBE % Committed: 25%
- Construction % Complete: 100%





G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE
\$9.76M	-	-	\$9.76M	\$9.36M	\$.39M





NVC Texas Ash Parking Garage



ALAMO COLLEGES DISTRICT Northwest Vista College









NVC Physical Plant

Project Statistics:


- · Architect: Alamo Architects
- **CMAR**: SpawGlass Contractors, Inc.
- **GMP, as amended:** \$2,798,788
- GMP Approved: 12.11.18, Amended on 10.22.19
- Building Square Footage: N/A
- Construction Start: July 2019
- **Completion**: September 2020
- Construction % Complete: 100%
- **CMAR SMWVBE %:** 25%

Current scope covers no expansion to building/equipment, only utility connections from plant to new buildings.

G.O. BONDS	OTHER FUNDS	MAINTENANCE TAX NOTES	TOTAL FUNDING	EXPENSES THROUGH 07/31/21	ESTIMATE TO COMPLETE	
\$2.80M	\$-	\$-	\$2.80M	\$2.72M	\$.08M	



























In Construction



1st Floor Lobby Rendering




2nd Floor Atrium Rendering









In Construction

- Student Lounge
- Tutoring Center
- Dean's Suite

2nd Level Student Lounge





NVC STEM Center of Excellence





In Construction

- Study Spaces
- Faculty Suite

3rd Level Collaborative Space






NVC STEM Center of Excellence











































































Palo Alto College

Multipurpose, Nat/Gym, PPI







Palo Alto College

Advanced Manufacturing and Public Service Center of Excellence Student Engagement & Welcome Center Healthcare Technology Center of Excellence Natatorium Improvements Gym Renovations (Improvements) Physical Plant Improvements Science Lab Renovations

Multipurpose (Rio Grande) Building :

- Adv. Manuf./Public Service
- Welcome Ctr
- Healthcare in Multi-purpose Bldg.
- Added Labs in Multi-Purpose Bldg.

Joint w/ COSA

College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
PAC	\$71.30M	\$9.80M	\$1.97M	\$71.30M	\$83.07M





PAC Updated Budget Targets With MTN Impact

Palo Alto College Budget Overview				Thursday, A	ugust 5, 2021						I	I	1	1
				Fund	ding Sources		Gross Sq.	Footage			1	Timeline	•	
Project	May 2020 Rebalance	Current Estimate of Total Costs	*Alloc. MTN	*Other Funding	Revised G.O. Bond	Total Funding	Original 2017	Current	Status	GMP Approval Date	NTP Date	Duration Mths		Academic Term Open
Natatorium & Gym Renovation- 933143	19,821,641	19,821,641	9,800,000		10,021,641	19,821,641	90,334	90,334	Design for Pool Plumbin	12/1/2021	1/1/2022	22	11/1/2023	Spring 2023
Natatorium Improvements (ACD) Natatorium Improvements (City of SA) Gym Renovations			-											
Multipurpose Bldg.** - 913152 **The following projects were combined into one NEW building: Advance Manufacturing & Public Service Center of Excellence-913152 Student Engagement & Welcome Center-913154 Healthcare Technology Ctr. (Palomino Renov.)-933142 Science Lab Renovations-933144	59,745,359	58,950,462		1,967,000	56,983,462	58,950,462	109,875	126,432	Construction	10/20/2020	10/23/2020	22	7/29/2022	Fall 2022
Physical Plant Improvements -913155	3,500,000	4,294,897			4,294,897	4,294,897	1,249	2,483	Construction	12/8/2020	12/14/2020	10	9/14/2021	Fall 2021
TOTALS	83,067,000	83,067,000	9,800,000	1,967,000	71,300,000	83,067,000	-							
*Funding Source Reference MTN Multipurpose Bldg - City of San Antonio: Dental Health Clinic Services	9,800,000 500,000													
Multipurpose Bldg - DOE Title V Listo (2020-2023) Multipurpose Bldg - DOE Title III STEM SEEDS Grant: Maker Space (2018-2019, 2019-2020 and 2020-2021)	320,700 267,000				4,721,641									
PAC Funding - Capital	879,300													

Total of \$794,897 from PAC Multipurpose Bldg project soft costs savings to be transferred to PAC PPI (Included above)

** The four separate projects are proposed to be combined into one new Multi-Purpose Building to allow for great efficiencies including new science labs (rather than renovating the existing Science building) and new dental program (rather than renovating Palomino for healthcare programs).

** Estimated Possible Savings of Approximately \$1,032,549

PAC Multipurpose (Rio Grande) Building ALAMO COLLEGES DISTRICT Palo Alto College



North Elevation View





PAC Multipurpose (Rio Grande) Building




South Elevation Entry / (View from Loop 410)






ALAMO COLLEGES DISTRICT

Palo Alto College





PAC Multipurpose (Rio Grande) Building Alamo Colleges DISTRICT Palo Alto College




Multipurpose East Entry Welcome Area





PAC Multipurpose (Rio Grande) Building ALAMO COLLEGES DISTRICT Palo Alto College



Student Check-In





PAC Multipurpose (Rio Grande) Building



Second Floor – Student Classrooms/Labs/Courtroom





ALAMO COLLEGES DISTRICT

Palo Alto College

PAC Physical Plant Improvements



- 500-ton water-cooler centrifugal chiller
- 500/3,000 GMP cooling tower
- Associated pumps, variable frequency drives, piping and electrical service necessary for campus operation



Photos are visual reference; not exact product at site







PAC Natatorium Renovation CoSA Interlocal Funding Agreement



Interlocal Funding Agreement:

Details CoSA Financial contribution and Outlines Proportionate expenditures for Maintenance & Capital Improvements

Total Natatorium Funding: \$11M

- CoSA Committed Funding \$5,194,000
 \$106,000 Admin Cost (kept by CoSA)
- ACD Committed Funding \$5.7 M
- Percentage Ownership: 49% CoSA / 51% ACD
 Pursuant to a Financing and Joint Use
 - Agreement dated May 17, 1989
- May 6, 2017 Election Bonds: Included funds for renovation of the Natatorium in their respective Districts.








PAC Natatorium & Gym Renov. Renovation Improvement Upgrades

- Installation of a new fire sprinkler system.
- Installation of a new air and ventilation materials and equipment.
- Upgrade I.T. cabling and equipment.
- Upgrade automation controls.
- New LED Lighting and related electrical upgrades
- Window repair or replacement as required to make the building more energy efficient.
- New metal roof, skylights and new fall protection system.





Natatorium/Gym - Lobby







Northeast Lakeview College









College Campus	Orig. GO Bond	Allocation Of MTN	Other Funding	Revised GO Bond Plan	Total
NLC	\$42.0M	\$8.10M*	\$-	\$42.0M	\$50.10M





NLC Updated Budget Targets With MTN Impact


Northeast Lakeview College Budget Overview

				Funding Sources			Gross Sq. Footage				Timeline				
		Current								GMP				Academic	
	2017 Orig.	Estimate	Alloc.	Other	Revised		Original			Approval		Duration		Term	
Project	G.O. Bond	of Total Costs	MTN	Funding	G.O. Bond	Total Funding	2017	Current	Status	Date	NTP Date	Mths	Completion	Open	
Physical Plant	2,000,000	Not Required			-	Not Required									
STEM - Science and Technology Building	40,000,000	47,680,000	5,680,000		42,000,000	47,680,000	73,965	86,390	Construction	9/15/2020	9/28/2020	23	8/7/2022	Fall 2022	
Sub-total G.O. Bonds	42,000,000														
MTN	8,100,000														
TOTAL	50,100,000	47,680,000	5,680,000	-	42,000,000	47,680,000									

MTN Est. Avail. For critical NLC Renov 2,420,000

a) MTN use on new buildings restricted to: a) movable/unattached furniture, demountable walls, and equipment and/or b) manual blinds, etc.

NLC –Science and Technology Building ALAMO COLLEGES DISTRICT Northeast Lakeview College



Site Plan

NLC –Science and Technology Building Northeast Lakeview College



Aerial Facing South

NLC –Science and Technology Building ALAMO COLLEGES DISTRICT Northeast Lakeview College



North Elevation and Courtyard

NLC –Science and Technology Building ALAMO COLLEGES DISTRICT Northeast Lakeview College



South Elevation Entry / 3rd Multipurpose





NLC –Science and Technology Building ALAMO COLLEGES DISTRI Northeast Lakeview College





Courtyard Facing West





NLC –Science and Technology Building ALAMO COLLEGES DISTRICT Northeast Lakeview College



Courtyard Facing South





NLC –Science and Technology Building ALAMO COLLEGES DISTRI Northeast Lakeview College



In Construction





Courtyard Area





NLC –Science and Technology Building ALAMO COLLEGES DISTRICT Northeast Lakeview College



Student Café Area





NLC –Science and Technology Building ALAMO COLLEGES DISTRICT Northeast Lakeview College



Student Café Seating

Student Exterior Study Area





NLC –Science and Technology Building ALAMO COLLEGES DISTRI Northeast Lakeview College



ALAMO COLLEGES DISTRICT



East Façade 3rd Floor Multipurpose Balcony







Education and Training Center

WETC, NWETC, and SETC





ETC Updated Budget Targets

Educational Training Centers Budget Overview

				Fundi	ng Sources		Gross S	q. Footage				Timelin	е	
Project	2017 Orig. G.O. Bond	Current View of Costs	Alloc. MTN	Other Funding	Revised G.O. Bond	Total Funding	Original 2017	Current	Status	GMP Approval Date	NTP Date	Duration Mths	Completion	Academic Term Open
Westside Education and Training Center (WETC)	23,000,000	24,300,000		1,300,000	23,000,000	24,300,000	40,000	46,907	Construction	4/20/2021	5/4/2021	14	7/3/2022	Fall '22
I-10 Northwest Education and Training Center (NWETC)	23,000,000	TBD			23,000,000	23,000,000	30,000	42,000	SD Budget Validation	TBD	TBD	16	TBD	TBD
Southside Education and Training Center (SETC)	23,000,000	23,000,000			23,000,000	23,000,000	40,000	48,600	Construction	2/10/2021	2/10/2021	18	8/15/2022	Fall 2022
Sub-total G.O. Bonds	69,000,000	-												
CoSA Veteran's Services	1,000,000 300,000													
TOTAL	70,300,000	47,300,000	-	1,300,000	69,000,000	70,300,000								



West Aerial View

South Aerial View










Main Entry







Building "A" Lobby/Learning Stair

Building "B" Learning Stair Level 2









Building "A" Digital Library







Northwest Education & Training Center (NWETC)







Northwest Education & Training Center (NWETC)








Northwest Education & Training Center (NWETC)
















PROGRAM AXON DIAGRAM

In Construction



Southside Education and Training Center (SETC)

EAST FACADE PROCESS - ENTRY FROM PARKING





EAST BREEZEWAY PROCESS - VIEW FROM WEST GARDEN







Southside Education and Training Center (SETC)









CIP SMWVBE


SAC, NVC, SPC, PAC, NLC





Parking Garage and San Pedro Street Improvements

Total Project Cost: \$20,192,706









Physical Plant


Total Project Cost: \$2,643,429



ALAMO COLLEGES DISTRICT San Antonio College

alcolm Baldrige

Achieving LEADER the Dream COLLEGE






Fletcher Administration Center Renovation


Total Project Cost: \$21,412,118

DISTRICT




ALAMO COLLEGES DISTRICT

Achieving LEADER the Dream COLLEGE




Early Childcare Center and Santikos Micronauts

Total Project Cost: \$15,323,411




ALAMO COLLEGES DISTRICT San Antonio College



New Science Building
Total Project Cost: \$14,175,953



ALAMO COLLEGES DISTRICT San Antonio College



Small Business Enterprise








ALAMO COLLEGES DISTRICT Northwest Vista College

Desert Willow Welcome Center
Total Project Cost: \$19,692,057




Texas Ash Parking Garage

COLLEGES

DISTRICT

> Total Project Budget: \$9,756,145






ALAMO COLLEGES DISTRICT Northwest Vista College

alcolm Baldrig

Achieving LEADER the Dream COLLEGE

- Physical Plant
- > Total Project Budget: \$2,798,788






➢ STEM Center of Excellence

Total Project Budget: \$33,900,00



ALAMO COLLEGES DISTRICT Northwest Vista College








> Tourism, Hospitality, and Culinary Arts (THCA)

> Total Project Budget: \$33,453,473

ALAMO

COLLEGES

DISTRICT








COLLEGES


DISTRICT

Clarence Windzell Norris Building

Total Project Budget: \$25,528,355



ALAMO COLLEGES DISTRICT St. Philip's College



Achieving LEADER the Dream COLLEGE


COLLEGES

DISTRICT

Saint Artemisia Bowden Building
 Total Project Budget: \$14,722,480




Achieving LEADER the Dream COLLEGE



Welding & Autobody Collision Center

Total Project Budget: \$25,117,119










Palo Alto College

DISTRICT

Rio Grande Multipurpose Building

Total Project Budget: \$43,302,247






Palo Alto College

DISTRICT

Physical Plant

Total Project Budget: \$3,843,136





Achieving LEADER the Dream COLLEGE

Equity Minded Purchasing: SMWVBE Program

Program Objective:

Ensure the Small, Minority, Women and Veteran Owned Business Enterprises (SMWVBE) are:

- Provided the maximum practicable opportunity to participate in Alamo Colleges Districts' purchasing and contracting opportunities.
- Strategies to include more SMWVBEs in the competitive procurement process increases the likelihood that SMWVBE quotes will qualify as "best value".
- ACD continues to look for ways to strengthen SMWVBE program.

Key Program Timelines:

- Acquisitions Policy (with SMWVBE Program) approved August 2009, last amended July 2020
- SMWVBE Program Procedure approved October 2012, last amended September 2020







Continuous On-Going Efforts

- Owner Representative and Project Management continues to assist ACD
- Continue to strengthen Outreach with local Chamber of Commerce, Fair Contracting Coalition, Hispanic Contractors Association and other local supporting Small Business Organizations
 - Purchasing hosts webinars with CIP CMARS for bidding opportunities
- Continuous Collaboration with CMAR and Consultants; provide oversight of SMWVBE participation efforts and monitor SMWVBE tracking and reporting









SMWVBE Tracking and Reporting

- > Tracked in B2GNow Vendor Supplier System
- All-in hard and soft costs broken out by various SMWVBE designations total project cumulative SMWVBE %
- \gg % of Local participation on the CIP projects
- Current cumulative CMAR SMWVBE % as it relates to the CMAR GMP and Architect budgets



	Audit Summary Compliance Audit F	Site Visits	Reports							
8 18C-005.06.01: San Antonio 98 J. T. Vaughn Construction, 13/2019 - 10/23/2020							9	Goal: 23.5 Credit: 51.9	0% Total	Status: Op vard: \$15,279,1 Paid: \$6,547,9 redit: \$3,398,1
ompliance Audit Summ	ary - Total Contract									
	Current Award		Award Percent	Pa	syments			ments		rence
ne Contract	\$15,279,192.00				\$6,547,	920.86	P	rcent	(Paymen	ts - Award)
	\$3,590,610.12	8 subs	23.500%		\$3,398,	,155.90	5 subs	51.897%	28.397%	above goal
Types										
or Credit to SMWVBE Goal	\$3,590,610.12	8 subs	23.500%		\$3,398,	155.90	5 subs	51.897%	28.397%	above goal
tract Progress	43%									
Credit Progress	95%									
d values may not match due to d	ifferences between overall contract goa	I and subcontra	ctor assignments.							
ime Contractor - Total	Contract									
Prime Contractor						Inc in	Co	ntracted %		Paid TO Pri
								Daid 0h		Drime's Ch
Vaughn Construction, LLC			Info		No	No		Paid 96 29.12%		\$6,547,9
Vaughn Construction, LLC Unden Bartosh Dartosh@vaughnconstruction.com 210-380-8871			Info Payments Profile Email							Prime's Shi \$6,547,9 -\$1,352,9
vndon Bartosh sartosh@vaughnconstruction.com 210-380-8871			Payments Profile					29.12%		\$6,547,9
rndon Bartosh artosh@vaughnconstruction.com 210-380-8871 bcontractors - Total C	ontract (17 subcontractor	s)	Payments Profile		No	No.	Contracted	29.12% -20.66%	ontracted \$	\$6,547,5 -\$1,352,9
Inden Bartosh artersk gewaghneonstruction.com 210-390-8871	ontract (17 subcontractor	s)	Paymenta Profile Email	Cert	No Type	No. Inc in Goal	Paid	29.12% -20.66%	Paid \$	\$6,547, -\$1,352.
Inden Bartesh artesh @vaghneonstruction.com 210-380-8871 bcontractors - Total C AUTOMATIC FIRE PROTECTIO Stave Reder storedergautomaticfinegratest P 210-659-2121, F 210-659-2	ontract (17 subcontractor Subcontractor N INC on.com	s)	Payments Profile		No	No.		29.12% -20.66%		\$6,547, -\$1,352,
Inden Bartesh attosh @vaghneonstruction.com 210-380-8871 bcontractors - Total C AUTOMATIC FIRE PROTECTIO Stave Reader snoedergautomaticfineprotectio 9 210-553-2121, F 210-553-2	ontract (17 subcontractor Subcontractor N INC on.com	s)	<u>Payments</u> Profile Email	Cert	No Type	No. Inc in Goal	Paid 0.83	29.12% -20.66%	Paid \$	\$6,547, -\$1,352,
ndon Bartash artash gyaugheonstruction.com 110-380-8871 bcontractors - Total C AVTOMATIC FIRE PROTECTIO Stave Roder arcader@automatic/inprotecti 9 210-632-221, P 210-633-2 Vvadek Chat Emmong avadek.com P 713-94-088	ontract (17 subcontractor Subcontractor N INC on.com 1224	5)	Pavmanta Profile Email Infe Pavmanta Profile Email Infe Pavmanta Profile	Cert <u>No</u>	No Type Sub	No Inc in Goal No	Paid 0.8: 0.2: 0.3:	29.12% -20.66%	Paid \$ \$125,500 \$13,986 \$48,860	\$6,547, -\$1,352,
Inden Bartsch Inden Bartsch Inden Standigen Standigen Beontractors - Total C MUTOMATIC FIRE PROTECTIO Brvs Reder P 210-632-2121, F 210-632- Wadsk Chat Brimman P 13-94-0589 Chatherin Roofing and Wate Karl Cahlie Isoshikagighamberlinitd.com P 210-82-836	ontract (17 subcontractor Subcontractor N INC en.com 124 rproofing, LTD. Inc.	5)	Parmanta Profile Email Infe Promata Profile Example Enail Infe Parmata Profile Example Infe Parmata Profile	Cert No	No Type Sub Sub	No Inc in Goal No No	Paid 0.8 0.2 0.3 0.3 0.3 0.3 0.3 0.3 0.3	29.12% -20.66% 9% Cc 9% Cc 9% 9%	Paid \$ \$125,500 \$13,986 \$48,860 \$0 \$55,943	\$6,547, -\$1,352.
Index Bartash prash graupheonstruction.com 110-380-6871 becontractors - Total C AutoMATIC FIRE PROTECTO Dave Reeder runder@automaticIneprotecti p 210-632-211, F 210-633-2 Vadak Charbertin Roofing and Wate Kon Cohle LoshbagghamberlinkLoom 9 210-622-6356 Charbertin Roofing and Wate Kon Cohle LoshbagghamberlinkLoom 9 210-622-6356	ontract (17 subcontractor Subcontractor N INC en.com 124 rproofing, LTD. Inc.	5)	Paromata Profile Enul Infe Paromata Profile Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata Paromata	Cert No No	No Type Sub Sub Sub	No Inc in Goal No No No	Paid 0.8: 0.2: 0.3: 0.3: 0.3: 0.3: 0.3: 0.3: 0.3: 0.3	29.12% -20.66%	Paid \$ \$125,500 \$13,986 \$48,860 \$0 \$55,943 \$25,012 \$33,570	\$6,547,





Local and Non-Local Participation



Local CMAR/ Architect

Construction Manager at Risk

- ✓ Guido Construction (WBE)
- ✓ Bartlett Cocke General Contractors

Architect

- ✓ Alamo Architects
- ✓ Overland Partners
- ✓ WestEast Design Group (ABE)
- ✓ RVK Architects (WBE)
- ✓ Ford Powell & Carson (WBE)

Non-Local CMAR / Architect

Construction Manager at Risk

- ✓ J.T. Vaughn Construction
- ✓ SpawGlass Contractors, Inc.
- ✓ Skanska U.S.A Building, Inc.
- \checkmark Turner Construction Co.

Architect

- ✓ O'Connell Robertson
- ✓ Page Southerland Page
- ✓ Pfluger Architects





Background – CIP Contract Awards



Architectural/Engineering/Master Planning Services Construction Manager-at-Risk (CMR) Services

- Multiple Awards (Vendor Pool*) on an Indefinite Delivery, Indefinite Quantity Basis (as needed)
 - **12** Architects, 3 Civil Engineering Firms, and 1 Master Planning Firm Awarded 8/24/17
 - **10** Construction Mgr. at Risk Awarded 2/27/18 for G.O. Bond CIP Projects for 10 locations
- **•** For requirements that were not yet defined, and with no guaranteed minimum amount of work
- With a SMWVBE Subcontracting Plan for a cumulative amount of work (applied to a single project or to multiple projects)
- **•** For projects that include new construction, remodeling, renovations, and/or system upgrades







SMWVBE Certifications and Designations

Certification Agencies:

- South Central Texas Regional Certification Agency
- State of Texas Historically Underutilized Businesses

Certification Designations:

- ➤ HABE Hispanic American Business Enterprise
- > AABE African American Business Enterprise
- SBE Small Business Enterprise
- VBE Veterans Business Enterprise
- MBE Minority Business Enterprise



- NABE Native American Business Enterprise
- > ABE Asian American Business Enterprise
- DIBE Disabled Individual Business Enterprise
- ESBE Emerging Small Business Enterprise







