



Overhead shot of Physical Plant.



Working on Architect Substantial Punch-list.



Laid Base on the East side of PPI, ready for Asphalt.



Running all data to the IDF Room.

This Week:

- Grading east area to be ready for asphalt.
- Final paint of coat on doors.
- Chipping out sidewalk where additional work was added.
- Working on Architect punch list.

2 Week Look-Ahead:

- Pour asphalt on East side of building.
- Mill and pour asphalt on lot 7 & on north side drive.
- Patch and pour curbs.
- Complete added sidewalk.
- Complete landscaping on south side of building.