Capital Improvement Program Citizens Bond Oversight Committee Update

September 23, 2019






Agenda

- Welcome by Mr. Sanchez, Trustee
- Introductions
- Citizens Bond Oversight Committee Charge
- Review and approve September 26, 2018 meeting minutes
- AECOM Program Management & MOCA Owners Representative
- Project Overview and Bond Funding
- Detailed Review of Projects: 7 Projects in Construction Phase
- Technology Bond Projects Status
- Schedule Next Meeting







Citizens Bond Oversight Committee Charge



Citizens Bond Oversight Committee

- Approved by the ACD Board of Trustees May 15, 2018
- Serves in an advisory capacity to the ACD Board
- Provides community oversight of the 2017 Bond Program to monitor:
 - Efficiency
 - · Equity
 - · Timeliness
 - · Accountability




Citizens Bond Oversight Committee Charge

To accomplish its purpose, the CBOC will:

- Determine Committee organizational structure and processes
- Meet at least twice per fiscal year
- Issue at least 2 written reports to the ACD Board
- Monitor the timing and progress of voter approved projects
- Review the budget and budget status of the overall bond program and individual projects
- · Ensure that general contractors seek Better/Builder/Workers Defense Program certification
- Monitor diversity utilization including HUB and/or MWBE
- · Review scope changes in the bond program that may become necessary
- Provide input from the community on issues related to the program








AECOM



Texas Education Experience

+1,000 Employees in Central Texas

Offices in Texas



AECOM – PROGRAM MANAGEMENT

AECOM will serve as the bond program manager, assuming a lead role in the management of the construction projects, assisting in the successful delivery of the 2017 CIP

PRIMARY FUNCTIONS

- Prepare preliminary evaluation of all ACD programs, schedules, and budgets
 - Identify opportunities for optimization
 - Evaluate budgets against current market trends
- Coordinate and interact with ACD stakeholders as appropriate to carry out the implementation of the bond program
- Advise on associated risks, issues, and opportunities
- Evaluate opportunities for optimal project delivery
- Recommend policies and procedures for standardization of all projects
- Report on all projects within CIP bond program
- Facilitate closeout and warranty process with project teams




Our Value

- Experience as an Owner's Representative. MOCA is the Owner's Representative (OR) service firm for the Alamo Colleges District. MOCA will monitor the development, management and coordination of the 2017 CIP construction program with full reports to ACD.
- Approach. MOCA will keep the CIP program goals at the forefront by continuously reinforcing ACD design and construction principles throughout the program. Collaboratively working with the design and construction teams, MOCA will build trusting relationships which will inspire transparency, visibility, accountability, innovation, and creativity during the ongoing planning, design, and construction of the CIP projects.
- **Representation**. Patricia De Haro is the dedicated Owner's Representative for the CIP program and is acquainted with Alamo Colleges District program.

92% of MOCA projects are on time and under budget.





Project Overview and Bond Funding



CIP Overview

In May 2017, Bexar County voters approved a \$450M Bond Issue

- Renovations More than 33% of ACD's facilities, constituting more than 2 million square feet, are more than 25 years old, many more than 50 years old
- New Facilities Fund new facilities, including Centers of Excellence to address anticipated population growth
- Geographic Expansion Funding for Regional Centers and expansion of current college facilities
- Technology Infrastructure Address the rapid expansion of IT and Technology demand in the learning and student support enrollment area





Bond Breakdown

| COLLEGE | GENERAL OBLIGATION BONDS |
|---|--------------------------|
| Northeast Lakeview College | \$42M |
| Northwest Vista College | \$69M |
| Palo Alto College | \$66M |
| San Antonio College & First Responder's Academy | \$83M |
| St. Philip's College & Southwest Campus | \$82M |
| Educational Training Centers | \$69M |
| Safety and Security: Redundant Dispatch Center | \$3M |
| Information Technology | \$25M |
| Real Estate (N 281 & PAC) | \$11M |
| TOTAL | \$450M |

Construction Projects





Project Funding

- \$450M General Obligation Bond Election Passed May 2017
 - No tax rate increase necessary
 - Bonds were anticipated to be sold in 3 tranches
 - · Tranche 1 \$173M G.O. Bonds 2017 Issued
 - Tranche 2 \$169M Planned Fall 2019; based on current cash flow deferred to Spring 2020.
 - · Tranche 3 \$108M Planned Fall 2021
- Project Costs determined during 2016, experiencing annual cost inflation of 4.46%
- ACD Board approved issuance of \$50M in Maintenance Tax Notes to help with projects' furniture, fixture and equipment, freeing up some capacity in the G.O. bonds for construction cost inflation.






Redundant Dispatch Center

| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS |
|---|------------------|-----------------|-----------|
| Redundant Dispatch Center for District | New Construction | \$3M | Completed |





Northeast Lakeview College



| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS | PROJECTED TERM OPENING |
|--|------------------|-----------------|------------------|---------------------------|
| Science & Technology Center of Excellence & Physical Plant | New Construction | \$42M | Pre-Construction | Fall 2021 |

The Physical Plant does not require modifications to support the new building. The funds associated with the physical plant improvements will be allocated to the Science & Technology Building to fund the utility connections for the new building.





Northwest Vista College



| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS | PROJECTED TERM OPENING |
|--------------------------------|-------------------------------|-----------------|------------------|------------------------|
| Welcome Center* | Center* New Construction \$16 | | In Construction | Fall 2020 |
| Parking Garage* | New Construction | \$10M | In Construction | Fall 2020 |
| Physical Plant Improvements | Improvements | \$3M | In Construction | Fall 2020 |
| STEM Center of Excellence | New Construction | \$30M | Pre-Construction | Fall 2021 |
| Cypress Campus Center | Renovation | \$10M | In Design | TBD |

^{*} Parking Garage and Welcome Center \$26M project was split into two structures next to each other





Palo Alto College




| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS | PROJECTED TERM OPENING |
|--|---------------------|----------------------------|-----------|---------------------------|
| Multi-Purpose Building * Manufacturing Center & Public Service (\$30M) Student Engagement & Welcome Center (\$12M) Center of Excellence (COE) – Healthcare Technology (\$5M) Science Labs (\$2M) | New Construction | \$49M | In Design | TBD |
| Natatorium Improvements | Renovation | \$5.7M G.O. \$5.3M CoSA | In Design | TBD |
| Gym Renovations (Improvements) | Renovation | \$8.3M | In Design | TBD |
| Physical Plant Improvements | Improvements | \$3M | In Design | TBD |

^{*} The four separate projects are proposed to be combined into one new Multi-Purpose Building to allow for great efficiencies including new science labs (rather than renovating the existing Science building) and new dental program (rather than renovating Palomino for healthcare programs).





San Antonio College & First Responders



| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS | PROJECTED TERM OPENING |
|--|------------------|--------------------|------------------|------------------------|
| Parking Garage * | New Construction | \$16M | In Construction | Fall 2020 |
| Childcare Center * | New Construction | \$4M | Pre-Construction | Fall 2021 |
| Physical Plant Improvements | Improvements | \$4.5M | In Construction | Fall 2021 |
| Fletcher Student Success Building Renovation with Main Entry | Renovation | \$20M | Pre-Construction | Fall 2020 |
| McAllister Fine Arts Improvements | Renovation | \$4.5M | In Design | TBD |
| Chance Academic Center/ Finance & Science Center of Excellence (COE) | Renovation | \$10M | In Design | TBD |
| Law Enforcement Center & First Responders with Associated Physical Plant | New Construction | \$20M | In Design | TBD |

^{*} Parking Garage and Early Childhood Center \$20M project was split into two structures next to each other





St. Philip's College & Southwest Campus



| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS | PROJECTED TERM OPENING |
|--|-----------------------|-----------------|------------------|------------------------|
| Culinary Arts Building (THCB) | New Construction | \$30M | In Construction | Fall 2020 |
| Norris Technical Building Renovations | Renovation & Addition | \$22M | In Construction | Spring 2021 |
| Replacement of Bowden Building and Campus Center | New Construction | \$10M | Pre-Construction | Fall 2021 |
| SWC – Welding and Auto Body Facility | New Construction | \$20M | Pre-Construction | Fall 2021 |





Educational and Training Centers

| PROJECT | ТҮРЕ | G.O. BOND FUNDS | STATUS | PROJECTED TERM OPENING |
|--|------------------|-----------------|------------------|------------------------|
| West Educational & Training Campus (WETC) Purchase Land & Construct Facility | New Construction | \$23M | Pre-Construction | Spring 2021 |
| IH 10 NW Educational and Training Campus (NWETC) | New Construction | \$23M | Pre-Construction | Fall 2021 |
| Southside Educational and Training Campus (SETC) (Construction and Land Lease) | New Construction | \$23M | In Design | TBD |






Bond Construction Projects By the Numbers

| PROJECT STATUS | COUNT |
|-----------------------|-------|
| In Design | 10 |
| Pre-Construction | 7 |
| In Construction | 7 |
| Construction Complete | 1 |
| Total | 25 |





Detailed Review Seven (7) Projects in Construction Phase



NVC - Welcome Center

Project Statistics:

· Architect: Alamo Architects

CMAR: SpawGlass Contractors, Inc.

• **GMP**: \$14,045,605

• **GMP Approved**: 12.11.18

• Building Square Footage: 53,157

Academic Term Opening: Fall 2020



| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|-------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$16M | - | \$6.1 | \$22.1 | \$1.9M | \$20.2M |





NVC - Welcome Center









NVC - Parking Garage

Project Statistics:

· Architect: Alamo Architects

CMAR: SpawGlass Contractors, Inc.

• **GMP**: \$7,968,892

• **GMP Approved**: 12.11.18

• Parking Spaces: 458

Net Add of Parking Spaces: 237

Academic Term Opening: Fall 2020



| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|-------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$10M | - | - | \$10M | \$1.8M | \$8.2M |





NVC -Parking Garage





NVC - Physical Plant

Project Statistics:

· Architect: Alamo Architects

· **CMAR**: SpawGlass Contractors, Inc.

• **GMP**: \$2,700,000

• **GMP Approved**: 12.11.18 (amend 10/19)

Building Square Footage: N/A

Academic Term Opening: Fall 2020

| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|-------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$3M | - | - | \$3M | \$0.8M | \$2.2M |





SAC – Parking Garage

Project Statistics:

Architect: O'Connell Robertson

· CMAR: J.T. Vaughn Construction, LLC

• **GMP**: \$15,279,192

• **GMP Approved**: 12.11.18

Parking Spaces: 933 (6 floors)*

Net Add of Parking Spaces: 580*

Academic Term Opening: Fall 2020



O'CONNELL ROBERTSON


| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|-------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$16M | - | - | \$16M | \$1.2M | \$14.8M |





^{*} Considering reducing to 4 or 5 floors, to free up bond dollars for other CIP projects.

SAC – Parking Garage





SAC – Parking Garage







San Antonio College Parking Garage 3

Image # 61
Date: 09.04.2019
888.542.0231





SAC – Physical Plant

Project Statistics:

Architect: O'Connell Robertson

· CMAR: J.T. Vaughn Construction, LLC

· **GMP**: \$2,820,596

• **GMP Approved**: 12.11.18

Academic Term Opening: Fall 2021

Current scope covers no expansion to building/equipment, only utility connections from plant to new buildings.

| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|-------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$4.5M | - | - | \$4.5M | \$0 | \$4.5M |





SPC – Tourism, Hospitality, and Culinary Arts (THCA)

Project Statistics:

Architect: Page

CMAR: Skanska USA Building, Inc.

• **GMP**: \$28,200,000

• **GMP Approved**: 12.11.18

Building Square Footage: 62,128 sf (4 stories)

Classrooms: 7

 Labs: 5 Teaching Kitchen Labs, 2 Full Commercial Projection Kitchen Labs

 Special Purpose Areas: 100 Seat Tiered Lecture Hall, Hospitality Area (Mock Hotel Space), 2 Public Restaurants

Academic Term Opening: Spring 2021















Project THCA Center of Excellence


ACCD - St. Philip's Campus Project Number 117071

| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|--------------------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$30M | \$1.7M (Inst. Budget) | \$1.9M | \$33.7M | \$7.3M | \$26.4M |





SPC - THCA





SPC - THCA







SPC – THCA Video





SPC - Norris Technical Building

Project Statistics:

Architect: Pfluger

CMAR: Skanska USA Building, Inc.

• **GMP**: \$16,780,000

• **GMP Approved**: 12.11.18

• Building Square Footage: 64,080sf + 6,911sf = 70,991sf

· Classrooms: 7 General, 10 Computer, 1 Open Lab

 Labs: Tutoring & Technology Center, Integrated Reading & Writing Lab

Special Purpose Areas: Information Technology Dept,
 Communications & Learning Dept, 6 Student Lounge/Study areas

Academic Term Opening: Spring 2021

| G.O. BONDS | OTHER FUNDS | MAINTENANCE TAX NOTES | TOTAL FUNDING | EXPENSES THROUGH 7/31/19 | ESTIMATE TO COMPLETE |
|------------|-------------|--------------------------|---------------|--------------------------------|-------------------------|
| \$22M | - | \$3.2M | \$25.2M | \$1.8M | \$23.4M |











SPC - Norris Technical Building







CIP Technology Investments



Technology Domains

| Investment Area | Approved Budget | |
|-----------------------------------|-----------------|--|
| Infrastructure and ACOL | \$11,600,000 | |
| Instructional Technology | \$1,500,000 | |
| Communication/Collaboration Tools | \$4,100,000 | |
| Reporting and Analytics | \$1,700,000 | |
| Mobile Technology and Security | \$6,100,000 | |
| | \$25,000,000 | |





Infrastructure and ACOL

| Project | Investment as of Sept. 2019 | |
|------------------------------|-----------------------------|--|
| Switch Refresh | \$2,877,529 | |
| Storage Upgrade | \$596,102 | |
| Wireless Refresh / Expansion | \$322,373 | |
| UPS Refresh | \$378,995 | |
| ERP Platform Upgrade | \$285,041 | |
| | \$4,460,040 | |





Instructional Technology

| Project | Investment as of Sept. 2019 |
|-------------------------|-----------------------------|
| VDI Refresh / Expansion | \$0 |





Communication / Collaboration Tools

| Project | Investment as of Sept. 2019 |
|-------------|-----------------------------|
| Alamo Cloud | \$1,251,578 |





Reporting and Analytics

| Project | Investment as of Sept. 2019 | |
|-----------------------------|-----------------------------|--|
| Data Warehouse | \$0 | |
| Business Intelligence Tools | \$0 | |





Mobile Technology and Security

| Project | Investment as of Sept. 2019 |
|-------------------------|-----------------------------|
| Security and Compliance | \$1,251,578 |





Investment Summary

| Investment | Approved Budget | Investment as of Sept. 2019 |
|-----------------------------------|--------------------|-----------------------------|
| Infrastructure and ACOL | \$11,600,000 | \$4,460,040 |
| Instructional Technology | \$1,500,000 | \$336,510 |
| Communication/Collaboration Tools | \$4,100,000 | \$1,251,578 |
| Reporting and Analytics | \$1,700,000 | \$0 |
| Mobile Technology and Security | \$6,100,000 | \$1,251,578 |
| | \$25,000,000 | \$7,299,706 |
















Wrap Up

Schedule next meeting



Thank you.



